



Project No. 6362 NW 16 AVE Mill and Resurface

Design Details

Consultant — HDR Engineering, Inc
Design Cost — \$499,146.99

Construction Details

Contactor: Anderson Columbia
Final Cost: \$7,665,941.54

Project Schedule

100% Design — February 2013
Construction Begins— November 2013
Notice to Proceed—November 19, 2013
Final Comp—December 2015

Project Description

- Milling and resurfacing of NW 16 Ave from NW 57 Terrace to NW 13 St
- Widening to 4-lanes from NW 57 Ter to NW 55 St.
- Upgrading the pedestrian facilities to meet current ADA requirements
- Addressing safety and operational issues through intersection and median opening modifications
- Stabilizing the retaining walls along the corridor
- Total length of project is 4.00 miles

Project Team

PM: Brian Singleton ACPW
Design: Steve Wilson, HDR
Inspector: Brent Shaw, ACPW
Inspector Super: Tim McKenzie, ACPW
Contractor PM: Doug Booth

Project Progress

- The punch list with the contractor was completed 12/2/2015.
- The contractor was assessed \$18,855 in liquidated damages.
- The BoCC directed staff to restripe the corridor with 10 ft travel lanes and a 4 ft bike lane from NW 13th St to NW 43rd St and to add a 2 ft bike lane buffer from NW 43rd St to NW 55th St. **The roadway re-striping was completed March 2016.**
- **Re-painting of walls with maintenance crews is underway.**
- **Capital project is completed.**

