



Project No. 6363

SW 62nd Ave/ 63rd Blvd Resurfacing

Design Details

Consultant— HDR Engineering, Inc
 Original Contract Amount—\$171,990
 Amendment 1— \$16,224
 Total Contract—\$188,220

Project Schedule

NTP—April 2011
 Final Plans—Dec 2012
 Bid— TBD
 Award— TDB
 NTP— TBD
 Final Comp— TBD

Project Description

- Milling and resurfacing of SW 62nd Ave / 63rd Blvd from SR 121 to SR 24.
- **Construction of paved shoulders striped as bike lanes**
- Construct center turn lane from SR 121, approx .75 miles West (developer funded).
- Related drainage improvements/replacements
- Total length of project = 2.00 miles.

Design Team

PM: Brian Singleton, ACPW
 Design: Kristina Price, HDR
 Inspector: Tim McKenzie, ACPW

Project Progress

- Board of County Commissioner approved up-front financing to reduce construction costs March 22, 2011.
- Final survey received the week of March 28, 2011.
- Notice proceed to be issued April 4, 2011 to design consultant HDR Engineering, Inc.
- Safety & Operation Analysis Report and Typical Section Package completed.
- Typical Section modifications received.
- Amendment 1 to design contract issued 3/19 for typical section modifications and MOT plans for full depth reclamation.
- 30% Plans scheduled to be completed in March **and presented to the BoCC May 22**

