



# Project No. 6386 Archer Braid Multi-Use Path

## Design Details

### Phase 1:

Design/Build Consultant: TBD

Design/Build Cost: \$1,986,000

### Phase 2:

Design Consultant: DRMP, Inc.

Design Cost: \$150,000

Contractor: TBD

Construction Cost: \$1,511,000

## Project Schedule

### Phase 1:

Bid: Summer 2012

Design: TBD

Begin Construction: TBD

Final Completion: TBD

### Phase 2:

Begin Design: January 2012

Construction: TBD

## Project Description

- Phase 1: 6-mile multi-use asphalt trail located along SR24/Archer Rd from City of Archer to SW 91st Street. Phase 1 will be constructed by FDOT as a design/build project. ACPW will be responsible for the maintaining the path after construction is complete.
- Phase 2: Phase 2 is a design and construction project by ACPW. It is a 3.4-mile multi-use path. The path starts at the intersection of SW 91st St and Archer Rd and terminates at Kanapaha Park.

## Design Team

Design (Phase 2): DRMP, Inc.

PM: Ha Nguyen, ACPW

## Project Progress

- FDOT is working on the Phase 1 project. Let date is scheduled for April 2012.
- On July 21, 2011 FDOT executed the LAP agreement for design of Phase 2. NTP for design was given on July 25, 2011.
- Design of Phase 2 began January 2012. The path location study has been completed.
- Engineer consultant is working on the 30% plans.
- Phase 2 project discussion is scheduled to occur at the April 24, 2012 BoCC meeting.

## Project Location Map

