



Project No. 6305

NW 98th Street-Multi-use Path

Design Details

Consultant: Inwood Consulting Engineers, Inc.

Design Cost: \$69,800
 Construction Est. 30%: \$626k
 60%: \$389k
 90%: \$298k
 Final- \$277k

Project Schedule

Design NTP: October 2010
 30% Plans-December 2010
 60% Plans-May 2011
 90% Plans-August 2011
 Final Plans-March 2012
 Construction: January 2013

Project Description

- Construction of a new 8' wide multi-use path within the existing county right of way along the west side of the existing roadway.
- Length of project is approximately 1.1 miles (From NW 23rd Ave to NW 39th Avenue)
- BOCC approved priority ranking #6

Design Team

Design: Inwood Consulting Engineers, Inc.
 PM: Angela Honts, ACPW

Project Progress

- Design of multi-use path to began in October 2010
- 30% plans received on 1/4/2011
- 30% plan comments sent to consultant on 1/13/2011
- Bicycle Pedestrian Advisory Board Meeting held 3/3/2011
- Timber boardwalk eliminated, concrete path design chosen, 60% design plans to be received in June
- Survey information requested and received 6/20/2011
- 60% design plans received & utility coordination meeting held
- Value Engineering meeting held 8/3/2011
- 100% design plans 12/2011
- Utility conflicts resolved final plans
- **Final plans approved for construction 4/2012**
- **Construction pending completion of SE 15 Street Sidewalk**



Project Location Map