



Project No. 6302 SE 15th Street Multi-use Path

Design Details

Consultant:
Inwood Consulting Engineers, Inc.

Design Cost: \$57,938.83
Total Construction Cost Est.
30%: \$401k
60%: \$486k
90%: \$438k
100%: \$406k

Project Schedule

Design NTP: October 2010
30% Plans-December 2010
60% Plans-May 2011
90% Plans-August 2011
Final Plans-December 2011
Construction-October 2012

Project Description

- Reconstruction of the existing sidewalk to an 8-ft wide multi-use path on the east side of SE 15th Street.
- Length of project is approximately 1.2 miles (From SE 14th Avenue to south of Boulware Springs Water Works)
- BOCC approved priority ranking #3

Design Team

Design: Inwood Consulting Engineers, Inc.
PM: Angela Honts, ACPW

Project Progress

- Design of multi-use path to began in October 2010
- 30% plans received on 12/21/2010
- 30% plan comments sent to consultants on 1/13/2011
- Bicycle Pedestrian Advisory Board Meeting held March 3/3/2011
- 60% design plans received & utility coordination meeting held
- Value Engineering meeting held for 8/3/2011
- Survey updated 8/15/2011
- 90% plans received currently being reviewed in-house
- Utility relocation schedules received
- Final design package received

Project Progress cont'd

- GRU to install their new gas line before ACPW begins construction. Guard-rail & drainage to be bid out.
- Gas installation completed
- Temporary sidewalk constructed on the west side of SE 15 Street.
- **3/30/2012 project on hold pending drainage easement acquisition**

Project Location Map

