



Project No. 6360 West University Ave. - Sidewalk Retrofit

Design Details

- In-house Design
- Project Budget — \$62,000
- Estimated Cost—\$131,000

Project Schedule

Construction: Began on December 14th. Estimated to 4 month completion.

Project Description

- Construction of a new sidewalk within the existing county right of way along the south side of the existing roadway.
- Length of project is approximately 0.5 miles (From SW 75 St to East Terminus)

Design Team

Design: Alachua County Public Works
PM: Ron Folmer

Project Progress

- 100% of the sidewalk has been completed.
- Final stabilization of the drainage has been completed.
- **As-built performed in house and completed**
- **As-built copy to be sent to SJRWMD**
- **N.O.T to be filed with FDEP**

Project Location Map

