



Project No. 6325 SW 8th Ave. - Recreation Path

Design Details

Consultant: Jones Edmunds & Associates, Inc. (JEA)

Design Cost: \$71,352
Construction Plans: \$39,957.07

Project Schedule

NTP for new design services:
Summer 2012
Begin Construction: Summer 2013
Final Completion: Spring 2014

Project Description

- Construction of a new multi-use path within the existing county right of way along the south side of the existing roadway.
- Length of project is approximately 2.0 miles (From SW 122nd St to SW 91st St)

Design Team

Design: Jones Edmunds & Associates
PM: Ruth Findley, ACPW

Project Progress

- Feasibility study completed on March 31, 2009.
- Design of Multi-use path began on June 22, 2009.
- Public Works staff is looking at areas to provide additional stormwater storage to alleviate flooding problems along the SW 8th Avenue corridor.
- 30% Plans submitted.
- Coordination with JEA for scope to finish project and incorporate Lennox Mill property for stormwater attenuation.
- Lennox Mill deed transfer completed.
- Funding for remaining design and construction to be completed with an agreement with FDOT, starting in July 2012.

Project Location Map

