



Project No. 6336 Main Street Mill and Resurface

Contract Details

Contractor- APAC-Southeast, Inc.
Contract Amount- \$1,179,041.31

% Complete— (Design 100%)
Construction—0%

Project Schedule

Bid Revised— September 2010
Award Revised— February 2011
NTP Revised— June 2011
Final Comp.— December 2011

Project Description

- Mill and Resurface of Main Street from north of NW 8th Avenue to NW 23rd Avenue
- Restripe from north of 8th Avenue to NW 16th Avenue to a 3 Lane cross section to match FDOT project.
- Construct a mid-block crossing and medians
- Widen sidewalk on the east side to 8' for multi-use path
- Fill in missing sidewalk sections on the west side if easements are obtained.
- Construct Mast Arms and Signal upgrades at 10th and 16th.
- Project funded by Gas Tax.

Construction Team

Design: Gaelan Bishop, PE, Volkert & Associates
PM: Chris Zeigler, ACPW

Project Progress

- ACPW is coordinating with the City of Gainesville arborist to develop a mitigation plan for the trees that were removed. Working with No-Fault Car Insurance, Post Office, and Auto-mall to obtain TCE's and sidewalk easements.
- Bid opened on December 15, 2010
- Lowest apparent bidder was APAC at \$1.2 million.
- BoCC approved awarding bid to APAC-Southeast on February 8th, 2011.
- Contract Award by BoCC on March 22nd.
- Pre-construction meeting held on May 17th.
- Notice to Proceed issued for June 20, 2011
- Contract Time is 180 days
- Construction time began on June 20, 2011.
- Installing conduit for signals and fiberoptic cable for TMS.
- Signal construction was delayed due to a delay in the acquisition of traffic equipment. Signal work is expected to begin the week of December 12th.
- **Signal Work is expected to be completed by January 27th.**
- **Reached agreement with Post Office for onsite modifications. Sent final agreement to the Post Office for final comment and signature. Waiting for response from Post Office.**

