



Project No. 6328 CR 337 Mill & Resurface and Realignment

Design Details

Consultant—AECOM Technical Services Inc.
 Conceptual Alignment Study Cost — \$17,146.28
 Supplemental ERI Study Cost— \$36,916.01
 Horizontal Curve ERI Study Cost — \$62,046.16
 Design of South Leg (6 miles) - \$400,965.12

Project Schedule

Completion of ERI Study for Horizontal Curves — Completed
 Completion of Final Construction Plans for South Leg (6 miles) - Spring 2012

Project Description

- Mill and Resurface of CR 337 from Levy county line to SR 26.
- Construction of 4' paved shoulders.
- Total length of project is 8.00 miles.

Design Team

Design: AECOM Technical Services, Inc.
 PM: Ruth Findley, ACPW

Project Progress

- The NTP was issued on 2/4/2010 for the design of the southern 6 miles. The limits are from Levy County to SW 30th Ave.
- The design of the Northern segment from SW 30th Ave to SR 23 will be done once the ERI Study has been reviewed and accepted by the County.
- 30% Design plans approved by BoCC on July 13, 2010.
- 60% Design Plans approved at BoCC October 26, 2010.
- 90% Design Plans submitted 12/21/10.
- 90% Design Plan comments sent to AECOM February 2011.
- Determine if funding is available for construction of the roadway before presentation to the BOCC.
- 1/24/12 BOCC Approved acceptance of ERI Study and approved to move to 30% Design Phase for Phase 2.
- 1/24/12 BOCC Approved to complete the final construction plans for Phase 1.
- **Scheduled to receive final Construction Plans for Phase 1 in May 2012.**

