



Project No. 6371 Tower Road

Design Details

Consultant - CHW

60% Plans approved by the BoCC on February 21, 2006.

Design Cost — \$890,000

Project Schedule

Complete Additional Engineering

Analysis – Fall 2011

100% plans—TBD

Bid Opening—TBD

Award—TBD

NTP –TBD

Project Description

This project was originally being designed as a two-lane divided roadway with amenities such as bike lanes, sidewalks, street lighting, native shade trees, bus bays, underground utilities, median and roundabouts etc.

On November 8, 2011, staff presented to BoCC with options for the design of Tower Road. The BoCC directed Staff to proceed with the design using the Really Simple plan which includes: mill & resurface of existing pavement, 5' wide paved shoulders, sidewalks, selective intersection modifications, and landscaping.

Construction Team

Design: CHW

PM: Ha Nguyen, ACPW

Project Progress

- 60% plans were approved by the Board of County Commissioners (BoCC) on February 21, 2006.
- Presented to the BoCC on 5/25/10. The BoCC directed staff to perform additional engineering analysis using the remaining fees in the design contract. Staff will return to the BoCC to present key issue results and recommendations and discuss the project final course of action.
- Staff finalized the scope of work with CHW to address the BoCC's directive provided at the May 25, 2010 BoCC meeting. NTP on this additional analysis was issued on October 6, 2010. CHW completed the additional engineering analysis in October 2011.
- Presented to the BoCC on 11/8/11 with options for the design of the Tower Road Project. BoCC directed staff to proceed with the design of the Really Simple Plan.

